


STANDARDS OF CONDUCT REMINDER – any information or work-in-progress the working group shares internally which is considered Transmission Information may not be shared with others unless previously posted on the respective Transmission Providers' OASIS.

General Information			
Project	Planning Group	Project Leader	Kip Sikes
From Date	May 11, 2007	To Date	May 31, 2007
 Reason for stoplight color: <ul style="list-style-type: none"> Milestones complete for Fast Track process 			

Activities Performed This Period
<ul style="list-style-type: none"> updated documents and posted prior to meeting May 23rd public meeting

Project Plan Milestones	Planned MM/DD/YY	Forecasted MM/DD/YY	Completed MM/DD/YY
1) Initial Stakeholder Meeting	1/31/07	1/31/07	1/31/07
2) Finalize 5, 10, 15 year load growth requirements	2/28/07	2/28/07	2/28/07
3) Open Stakeholder meeting – Portland	3/14/07	3/14/07	3/14/07
establish fast track project process and candidate project list	3/14/07	4/13/07	4/13/07
4) Conduct Fast Track Project Studies	6/30/07	6/30/07	5/23/07
Finalize study plan	3/31/07	4/6/07	4/5/07
initial prep work – data finalized and updated map published	4/6/07	4/13/07	4/13/07
solicit final comments on fast track study progress via email and web	4/4/07	4/27/07	4/28/07
conduct public meeting on fast track study progress & OATT strawman and ATC/Use group	5/11/07	5/23/07	5/23/07
5) Public meeting and initiate project study teams	6/30/07	6/30/07	
6) Establish Long-Term Regional Study Process Addressing Seams	7/31/07	7/31/07	
7) Coordinate Integrated Resource Plans within NTTG Footprint	7/31/07	7/31/07	

Activities Planned for Next Period
<ul style="list-style-type: none"> Set meeting for June/July to review proposed charter for implementation of Order No. 890 planning process – coordinate if possible with ATC meeting. Establish study teams and have initial stakeholder meeting for announced fast track projects.

Problem Areas / Risk Management
<ul style="list-style-type: none">